

**Grantee: South Bend, IN**

**Grant: B-08-MN-18-0011**

**January 1, 2016 thru March 31, 2016 Performance Report**

---



**Grant Number:**

B-08-MN-18-0011

**Obligation Date:**

03/23/2009

**Award Date:**

03/23/2009

**Grantee Name:**

South Bend, IN

**Contract End Date:****Review by HUD:**

Reviewed and Approved

**Grant Award Amount:**

\$4,098,521.00

**Grant Status:**

Active

**QPR Contact:**

Loir Timmer

**LOCCS Authorized Amount:**

\$4,098,521.00

**Estimated PI/RL Funds:**

\$627,248.07

**Total Budget:**

\$4,725,769.07

## Disasters:

### Declaration Number

NSP

## Narratives

### Areas of Greatest Need:

The foreclosure and abandonment risk score, developed and provided to grantees by HUD, was created to indicate the level of risk that an area will have foreclosures and abandonment. It was determined that those census tracts in the City of South Bend with the greatest risk score (a score of ten), based on the HUD provided data, were in greater need than those areas with a lower risk score. However, South Bend has a total of 25 census tracts with a risk score of ten (2, 3, 01, 4, 5, 6, 9, 10, 14, 15, 17, 19, 20, 21, 22, 23, 24, 25, 27, 28, 29, 30, 31, 33, 34 and 111). So these 25 census tracts were further evaluated based on the percentage of high cost loans, percentage of residential vacancy, number of foreclosures, the forecasted foreclosures, and percent of subprime loans. HUD also provided data on the percentage of loans made between 2004 and 2006 that are high cost by census tract. High cost loans are considered to be loans with an interest rate three percentage points higher than a benchmark rate (for a first mortgage). Census tracts 30, 5, 21, 27 and 4 were the top five, respectively, for percentage of high cost loans. Each census tract had between 61% and 65% of all loans made in the area defined as high cost. In addition, HUD data included the residential vacancy rate, which was developed based on information from the U.S. Postal Service on addresses that have been vacant for 90 days or longer, as of June 2008. The top five census tracts for percentage of residential vacancy were 6, 21, 30, 19 and 4 respectively. In census tract 6 and 21, over 35% of all residential units were vacant. The City of South Bend utilized Sheriff Sale data, which compiled, for the years 2001 - 2007 in the determination of the areas of greatest need. At Sheriff Sale properties that are going through foreclosure are officially purchased back by the lending institution - one of the final steps of the foreclosure process. Over 500 foreclosures have occurred in census tract 6 during that timeframe - accounting for 7.7% of all of South Bend's foreclosures. The remaining top five census tracts for foreclosures are 4, 2, 34, and 31 respectively. Based on the collected foreclosure data, forecasted foreclosures for 2008 and 2009 were developed (through use of linear regression). These forecasted figures help provide an understanding of where foreclosures will continue to happen based on the trend from 2001 - 2007. It is anticipated that census tract 6 will remain at the top of the list with 118 foreclosures forecasted in 2008. The City of South Bend was provided subprime mortgage data from researchers at the University of Notre Dame who are studying foreclosures in St. Joseph County Indiana. HUD classifies lenders as subprime or not, based on whether it is believed to have subprime lending practices. The lender of each loan made in the city of South Bend between 2001 and 2006 was compared to the list of HUD classified subprime lenders and the percentage of total loans made by subprime lenders was determined. Based on the above listed factors, the tracts were prioritized to determine which areas are in the greatest need. Ranks were added, with equal weight, divided by five to determine the average rank amongst the criteria then assigned an overall rank (the lowest average rank being the greatest area of need). Based on this methodology, the greatest area of need is census tract 6, followed by 4, 30, 21 and 5.

### Distribution and Uses of Funds:

The City of South bend examined census tracts based on available information related to the requirements of Section 2301(c)(2) of HERA that funds be distributed to the areas of greatest need. In determining area of greatest need the City of South Bend examined the areas of greatest need by looking at: \*Area with greatest percentage of home foreclosures by utilizing home foreclosures data. \*Area with the highest percentage of homes financed by subprime mortgage related loans by utilizing percentage of high cost loans data and percentage of subprime loans data. \*and areas identified by the grantee to face a significant rise in the rate of home foreclosure by utilizing forecasted home foreclosure data and vacancy rate data. In addition, the City used other criteria to determine the location of other areas that had a great need to foreclosure assistance. These criteria included proximity to the top five areas of need, portions of census tracts that have a high concentration of foreclosures and ability/capacity to implement projects in an area. Based on the data the areas of greatest need were identified as census tracts 6, 4, 30, 21 and 5. In addition to these areas, the City identified census tract 19 as an area in greatest need based on the

data and the foreseen likelihood of foreclosures. Census tract 19 is ranked as the 10th most in need area; however it is believed that its proximity to four of the top five census tracts makes it a critical area to help stabilize. There is a concentration of foreclosures in the northwest corner of the census tract, with is immediately adjacent to census tract 6, 21 and 5. A portion of the funds are required to be spent providing housing to households whose income do not exceed 50 percent of the area median income. These funds totaling \$1,024,630 (which is 25% of our allocation) will be used to develop permanent rental apartments for the special needs population; however the partner agency has yet to be determined for this project. As such the exact location of the facility (s) will be determined based on the needs of the population being served and the partner agency. The remaining available funds will be spent on a variety of projects in compliance with the Neighborhood Stabilization Program requirements to address abandoned and foreclosed properties within census tracts 6, 4, 30, 21, 5 and 19.

#### Definitions and Descriptions:

#### Low Income Targeting:

#### Acquisition and Relocation:

#### Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$4,725,769.07
Total Budget	\$0.00	\$4,725,769.07
Total Obligated	\$0.00	\$4,725,769.07
Total Funds Drawdown	\$0.00	\$4,685,105.00
Program Funds Drawdown	\$0.00	\$4,057,856.93
Program Income Drawdown	\$0.00	\$627,248.07
Program Income Received	\$0.00	\$671,405.82
Total Funds Expended	\$0.00	\$4,729,262.75
Match Contributed	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$614,778.15	\$0.00
Limit on Admin/Planning	\$409,852.10	\$359,999.00
Limit on State Admin	\$0.00	\$359,999.00

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

### National Objective

NSP Only - LH - 25% Set-Aside

Target	Actual
\$1,024,630.25	\$1,264,631.00

## Overall Progress Narrative:

Program income funds were awarded to the NNN to rehab the vacant/abandoned house at 717 Cottage Grove; that rehab is complete, and the home was sold to an income-eligible buyer. Program income is also being utilized by the City of South Bend's Department of Code Enforcement to demolish no less than 20 vacant, blighted properties in the NSP1 target area. To date, 20 structures have been demolished, and it is anticipated that an additional four (4) demolitions will be completed by the end of 3rd quarter 2016. Habitat for Humanity rehabbed the vacant property at 741 Cottage Grove with a combination of NSP1 program income and CDBG. Construction is complete, and Habitat is actively recruiting to find a partner family below 50% AMI to purchase the home. All other NSP1 activities are complete.

## Project Summary

### Project #, Project Title

	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1, Administration	\$0.00	\$359,999.00	\$265,785.72
2, Demolition	\$0.00	\$923,139.07	\$663,376.77
3, Acquisition/Rehabilitation	\$0.00	\$1,168,000.00	\$1,071,586.17
4, Acquisition/new const/rehab	\$0.00	\$2,274,631.00	\$2,057,108.27



## Activities

**Project # / Title:** 1 / Administration

**Grantee Activity Number:** 1 NNN  
**Activity Title:** administration

**Activity Category:**

Administration

**Project Number:**

1

**Projected Start Date:**

03/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Administration

**Projected End Date:**

03/23/2009

**Completed Activity Actual End Date:**

04/12/2016

**Responsible Organization:**

Near Northwest Neighborhood

### Overall

**Total Projected Budget from All Sources**

### Jan 1 thru Mar 31, 2016

N/A

### To Date

\$105,000.00

**Total Budget**

\$0.00

\$105,000.00

**Total Obligated**

\$0.00

\$105,000.00

**Total Funds Drawdown**

\$0.00

\$105,000.00

**Program Funds Drawdown**

\$0.00

\$77,527.13

**Program Income Drawdown**

\$0.00

\$27,472.87

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$105,000.00

Near Northwest Neighborhood

\$0.00

\$105,000.00

**Match Contributed**

\$0.00

\$0.00

### Activity Description:

Administration of Neighborhood Stabilization activities

### Location Description:

Census Tract 6 South Bend, IN

### Activity Progress Narrative:

This activity is complete.

## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>2 SBHF</b>
<b>Activity Title:</b>	<b>Administration</b>

**Activity Category:**

Administration

**Project Number:**

1

**Projected Start Date:**

03/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Administration

**Projected End Date:**

03/23/2013

**Completed Activity Actual End Date:**
**Responsible Organization:**

South Bend Heritage Foundation

**Overall**
**Total Projected Budget from All Sources**
**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$160,000.00

**Total Budget**

\$0.00

\$160,000.00

**Total Obligated**

\$0.00

\$160,000.00

**Total Funds Drawdown**

\$0.00

\$160,000.00

**Program Funds Drawdown**

\$0.00

\$155,774.05

**Program Income Drawdown**

\$0.00

\$4,225.95

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$160,000.00

South Bend Heritage Foundation

\$0.00

\$160,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration of Neighborhood Stabilization Program Activities

**Location Description:**

Census tracts 19, 20 and 21

**Activity Progress Narrative:**

This activity is complete.

**Accomplishments Performance Measures**
**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>3 City</b>
<b>Activity Title:</b>	<b>administration</b>

**Activity Category:**

Administration

**Project Number:**

1

**Projected Start Date:**

03/01/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Administration

**Projected End Date:**

03/23/2013

**Completed Activity Actual End Date:**
**Responsible Organization:**

City of South Bend

**Overall**
**Total Projected Budget from All Sources**
**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$94,999.00

**Total Budget**

\$0.00

\$94,999.00

**Total Obligated**

\$0.00

\$94,999.00

**Total Funds Drawdown**

\$0.00

\$94,999.00

**Program Funds Drawdown**

\$0.00

\$32,484.54

**Program Income Drawdown**

\$0.00

\$62,514.46

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$94,999.00

City of South Bend

\$0.00

\$94,999.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration of Neighborhood Stabilization Program subgrantees and activities.

**Location Description:**

Census tracts 6, 19, 20 and 21

**Activity Progress Narrative:**

This activity is complete.

**Accomplishments Performance Measures**
**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

## Project # / Title: 2 / Demolition

<b>Grantee Activity Number:</b>	<b>9 CODE</b>
<b>Activity Title:</b>	<b>demolition</b>

### Activity Category:

Clearance and Demolition

### Project Number:

2

### Projected Start Date:

11/09/2009

### Benefit Type:

Area ( )

### National Objective:

NSP Only - LMMI

### Activity Status:

Under Way

### Project Title:

Demolition

### Projected End Date:

08/31/2015

### Completed Activity Actual End Date:

### Responsible Organization:

Department of Code Enforcement

### Overall

Total Projected Budget from All Sources

### Jan 1 thru Mar 31, 2016

N/A

### To Date

\$923,139.07

Total Budget

\$0.00

\$923,139.07

Total Obligated

\$0.00

\$923,139.07

Total Funds Drawdown

\$0.00

\$882,475.00

Program Funds Drawdown

\$0.00

\$663,376.77

Program Income Drawdown

\$0.00

\$219,098.23

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$882,475.00

Department of Code Enforcement

\$0.00

\$882,475.00



Match Contributed

\$0.00

\$0.00

### Activity Description:

demolition of dilapidated structures in areas of greatest need. An amendment to the City of south Bend's Neighborhood Stabilization program completed in June 2010 added the demolition of commercial and industrial buildings as an allowable activity in addition to the demolition of residential buildings.

### Location Description:

### Activity Progress Narrative:

In addition to the original NSP1 allocation, NSP1 program income was awarded to the City's Department of Code Enforcement for the demolition of no less than 20 vacant, blighted properties in the NSP1 target area. To date, 20 structures have been demolished, and it is anticipated that an additional four (4) demolitions will be completed by the end of 3rd quarter 2016.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	69/90

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Project # / Title: 3 / Acquisition/Rehabilitation**

**Grantee Activity Number: 11 Habitat**  
**Activity Title: Habitat Acq/Rehab**

**Activity Category:**

**Activity Status:**



Rehabilitation/reconstruction of residential structures

Under Way

**Project Number:**

3

**Project Title:**

Acquisition/Rehabilitation

**Projected Start Date:**

09/01/2014

**Projected End Date:**

08/31/2015

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

Habitat for Humanity of St. Joseph Co.

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$90,000.00

**Total Budget**

\$0.00

\$90,000.00

**Total Obligated**

\$0.00

\$90,000.00

**Total Funds Drawdown**

\$0.00

\$90,000.00

**Program Funds Drawdown**

\$0.00

\$90,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$90,000.00

Habitat for Humanity of St. Joseph Co.

\$0.00

\$90,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Habitat for Humanity of St. Joseph County will acquire and rehabilitate a vacant house in CT 6 Or 19. Upon completion of rehab, the home will be sold to a low-income family <= 50% AMI.

**Location Description:**

**Activity Progress Narrative:**

Habitat for Humanity rehabbed the vacant property at 741 Cottage Grove with a combination of NSP1 program income and CDBG. Construction is complete. Habitat is actively recruiting among its partner families for an interested buyer at or below 50% AMI.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>4 NNN</b>
<b>Activity Title:</b>	<b>Acquisition/Rehabilitation</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

3

**Project Title:**

Acquisition/Rehabilitation

**Projected Start Date:**

03/01/2009

**Projected End Date:**

08/31/2015

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

04/12/2016

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Near Northwest Neighborhood

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$718,000.00

**Total Budget**

\$0.00

\$718,000.00

**Total Obligated**

\$0.00

\$718,000.00

**Total Funds Drawdown**

\$0.00

\$718,000.00

**Program Funds Drawdown**

\$0.00

\$630,080.68

**Program Income Drawdown**

\$0.00

\$87,919.32

**Program Income Received**

\$0.00

\$219,861.94

**Total Funds Expended**

\$0.00

\$762,157.75

Near Northwest Neighborhood

\$0.00

\$762,157.75

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition and rehabilitation of 3 vacant, abandoned or foreclosed upon homes.

**Location Description:**

Census tract 6

**Activity Progress Narrative:**

The Near Northwest Neighborhood, Inc. rehabbed the vacant house at 625 Cushing using NSP1 program income. The home was sold to an income-eligible buyer in December 2015. Additional NSP1 program income, in conjunction with HOME funds, was awarded to the NNN to rehab the vacant house at 717 Cottage Grove. Construction is complete, and the home was sold to an income-eligible buyer in January 2016. This activity is complete.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	3/3



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	5/3
# of Singlefamily Units	1	5/3

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	0	1	2/0	3/0	5/3	100.00
# Owner Households	1	0	1	2/0	3/0	5/3	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

<b>Grantee Activity Number:</b>	<b>5 SBHF</b>
<b>Activity Title:</b>	<b>Acquisition/Rehabilitation</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

3

**Projected Start Date:**

03/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition/Rehabilitation

**Projected End Date:**

03/23/2013

**Completed Activity Actual End Date:**

04/12/2016

**Responsible Organization:**

South Bend Heritage Foundation

**Overall**

	<b>Jan 1 thru Mar 31, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$360,000.00
<b>Total Budget</b>	\$0.00	\$360,000.00
<b>Total Obligated</b>	\$0.00	\$360,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$360,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$351,505.49
<b>Program Income Drawdown</b>	\$0.00	\$8,494.51
<b>Program Income Received</b>	\$0.00	\$124,715.28
<b>Total Funds Expended</b>	\$0.00	\$360,000.00
South Bend Heritage Foundation	\$0.00	\$360,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and rehabilitation of vacant, abandoned or foreclosed upon homes.

**Location Description:**

Census tract 19, 20 and 21

**Activity Progress Narrative:**

This activity is complete.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	2/2
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>



# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	2/2	2/2	100.00
# Owner Households	0	0	0	0/0	2/2	2/2	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Title: 4 / Acquisition/new const/rehab

<b>Grantee Activity Number:</b>	<b>10 Habitat</b>
<b>Activity Title:</b>	<b>Habitat for Humanity</b>

### Activity Category:

Construction of new housing

### Project Number:

4

### Projected Start Date:

03/01/2009

### Benefit Type:

Direct ( HouseHold )

### National Objective:

NSP Only - LH - 25% Set-Aside

### Activity Status:

Completed

### Project Title:

Acquisition/new const/rehab

### Projected End Date:

03/23/2013

### Completed Activity Actual End Date:

### Responsible Organization:

Habitat for Humanity

## Overall

	Jan 1 thru Mar 31, 2016	To Date
Total Projected Budget from All Sources	N/A	\$150,000.00
Total Budget	\$0.00	\$150,000.00
Total Obligated	\$0.00	\$150,000.00
Total Funds Drawdown	\$0.00	\$150,000.00



Program Funds Drawdown	\$0.00	\$150,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$150,000.00
Habitat for Humanity	\$0.00	\$150,000.00
Match Contributed	\$0.00	\$0.00

### Activity Description:

Two new homes will be constructed with the assistance of volunteer labor and donated materials.

### Location Description:

Habitat for Humanity is planning on constructing two new homes for low income families. These homes will be constructed in Census Tract 6.

### Activity Progress Narrative:

This activity is complete.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/2	0/0	2/2	100.00
# Owner Households	0	0	0	2/2	0/0	2/2	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

<b>Grantee Activity Number:</b>	<b>6 NNN</b>
<b>Activity Title:</b>	<b>Acquisition/New Const/Rehab</b>

**Activity Category:**

Construction of new housing

**Project Number:**

4

**Projected Start Date:**

03/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Completed

**Project Title:**

Acquisition/new const/rehab

**Projected End Date:**

03/23/2013

**Completed Activity Actual End Date:**
**Responsible Organization:**

Near Northwest Neighborhood

**Overall**
**Total Projected Budget from All Sources**
**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$480,000.00

**Total Budget**

\$0.00

\$480,000.00

**Total Obligated**

\$0.00

\$480,000.00

**Total Funds Drawdown**

\$0.00

\$480,000.00

**Program Funds Drawdown**

\$0.00

\$479,999.99

**Program Income Drawdown**

\$0.00

\$0.01

**Program Income Received**

\$0.00

\$205,072.26

**Total Funds Expended**

\$0.00

\$480,000.00

Near Northwest Neighborhood

\$0.00

\$480,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition of vacant land and construction of 1 new house and rehabilitation of 2 vacant abandoned homes for income eligible household.

**Location Description:**

Census Tract 6

**Activity Progress Narrative:**

This activity is complete.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	3/3
<b># of Singlefamily Units</b>	0	3/3

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	3/0	3/3	100.00
# Owner Households	0	0	0	0/0	3/0	3/3	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>7 SBHF</b>
<b>Activity Title:</b>	<b>Acquisition/new const/rehab</b>

**Activity Category:**

Construction of new housing

**Project Number:**

4

**Projected Start Date:**

03/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition/new const/rehab

**Projected End Date:**

03/23/2013

**Completed Activity Actual End Date:**

04/12/2016

**Responsible Organization:**

South Bend Heritage Foundation

**Overall**
**Total Projected Budget from All Sources**
**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$620,000.00

**Total Budget**

\$0.00

\$620,000.00

**Total Obligated**

\$0.00

\$620,000.00

**Total Funds Drawdown**

\$0.00

\$620,000.00

**Program Funds Drawdown**

\$0.00

\$620,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$121,756.34

**Total Funds Expended**

\$0.00

\$620,000.00

South Bend Heritage Foundation

\$0.00

\$620,000.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Construction of new house for income eligible household and rehabilitation of 3 vacant homes.  
Census tract 19, 20 and 21 in the City of South Bend

**Location Description:**
**Activity Progress Narrative:**

This activity is complete.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	4/4
<b># of Singlefamily Units</b>	0	4/4



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	4/0	4/4	100.00
# Owner Households	0	0	0	0/0	4/0	4/4	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>8 SBHF</b>
<b>Activity Title:</b>	<b>Acquisition/redevelopment</b>

**Activity Category:**

Construction of new housing

**Project Number:**

4

**Projected Start Date:**

03/01/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Completed

**Project Title:**

Acquisition/new const/rehab

**Projected End Date:**

03/23/2013

**Completed Activity Actual End Date:**
**Responsible Organization:**

South Bend Heritage Foundation

**Overall**
**Total Projected Budget from All Sources**
**Jan 1 thru Mar 31, 2016**

N/A

**To Date**

\$1,024,631.00

**Total Budget**

\$0.00

\$1,024,631.00

**Total Obligated**

\$0.00

\$1,024,631.00

**Total Funds Drawdown**

\$0.00

\$1,024,631.00

**Program Funds Drawdown**

\$0.00

\$807,108.28

**Program Income Drawdown**

\$0.00

\$217,522.72

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$1,024,631.00

South Bend Heritage Foundation

\$0.00

\$1,024,631.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

At a minimum two new rental group homes will be constructed for the Special Need Population in South Bend.

**Location Description:**

The new group homes will be located in census tract 2, 3.01, 4, 5, 6, 9, 10, 14, 15, 17, 19, 20, 21, 22, 23, 24, 25, 27, 28, 29, 30, 31, 33, 34 or 111.

**Activity Progress Narrative:**

This activity is complete.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
# ELI Households (0-30% AMI)	0	3/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/2
# of Singlefamily Units	0	3/2

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	15/8	0/0	15/8	100.00
# Renter Households	0	0	0	15/8	0/0	15/8	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	